# Saint Teresa of Kolkata Building update 30 August 2019





Construction of the Saint Teresa of Kolkata Building is currently underway on ACU's Melbourne Campus. See the latest progress on webcam 1 and webcam 2.

### Four-week outlook: How you may be affected

Area	Impact	Timing
Victoria Parade, Little Victoria Street and Napier Street	Little Victoria Street will be closed and there will be changes to typical access in Napier Street and Victoria Parade over a four day period in September. Please keep an eye out for University Work Notification emails for confirmed dates.	September – specific dates TBC
Mary Glowrey Building (MGB) north-east wing, levels 1-4.	Levels 1 to 4 of the north-east wing of the MGB will be inaccessible during crane lifting activities. This will take place over one weekend in September. Please keep an eye out for University Work Notifications emails for confirmed dates.	September – specific dates TBC
Young Street carpark	There will be changes to disabled access route from the carpark. Egress will be directly into Young Street. Temporary wayfinding signage will be provided.	September onward

## **Upcoming and ongoing activity**

Area	Impact	Timing
MGB north café	The northern entrance glass doors will be closed. Alternative entry will be available at the corner of Little Victoria Street and Young Street.	October onward
Main construction site (corner of Victoria Parade and Napier Street)	Construction noise may be particularly noticeable along the southern wall of the library, adjacent to the construction site.	Ongoing
Little Victoria Street	Part of Little Victoria Street will be closed for construction activities, pedestrians using this area are likely to hear construction noise and experience changed traffic conditions.	Ongoing
Main construction site (Corner Victoria Parade and Napier St)	Construction noise and increased truck movements. Pedestrians should be aware of increased construction vehicle movement.	Ongoing
MGB north (Little Victoria St end)	Pedestrians walking between the Daniel Mannix Building and the MGB are likely to hear construction noise and experience changes to access routes and traffic conditions.	Ongoing

## Saint Teresa of Kolkata Building update 30 August 2019



### **Construction update**

Recent construction work includes:

- completion of the grout curtain around the perimeter of the construction site
- completion of groundwater validation testing
- continuation of piling works in preparation for digging the hole that will become a seven-storey basement car park
- demolition of the south east stairs and canopy on Victoria Parade.

#### The latest in pictures









Please observe direction and safety signs and follow the instructions of Watpac traffic controllers.

If you wish to provide feedback, contact the team at <u>ACUfeedback@watpac.com.au</u>