



In line with government advice, the St Teresa of Kolkata Building construction site at ACU's Melbourne Campus remains open. Controls and procedures have been put in place, in accordance with government recommendations. This includes social distancing and strict hygiene practices, among other measures, to ensure the health and safety of workers and others on campus.

See the latest construction progress on [webcam 1](#) and [webcam 2](#).

Four-week outlook: How you may be affected

Area	Impact	Timing
Main construction site (corner of Victoria Parade and Napier Street)	Construction of the temporary loading platform continues. Please expect intermittent construction noise.	April 2020
Mary Glowrey Building (MGB)	Steel will continue to be installed on the MGB roof as part of the construction of the new three level overbuild. Expect intermittent noise and changes to pedestrian access in Young St. Please pay attention to traffic management and signage.	April 2020
Young Street	The southern section of Young St will incur traffic changes, including partial road closures and full road closures in the coming weeks. Works notifications will be sent via email and will provide further details.	April 2020
Main construction site	Bulk excavation and anchoring works continue. Please expect intermittent noise.	April – October 2020

Upcoming and ongoing activity

Area	Impact	Timing
Little Victoria Street	Little Victoria Street will continue to incur road and footpath closures to facilitate northern scaffolding work. There will also be changes to external access.	Ongoing
Main construction site	Bulk excavation and anchoring works continue. Please expect intermittent noise. Pedestrians should be aware of increased construction vehicle movement. Traffic controllers and signage will be in place to assist with pedestrian and vehicle movements	Ongoing
Little Victoria Street	Parts of Little Victoria Street will be closed for construction activities. Pedestrians using this area are likely to hear construction noise and experience changed traffic conditions.	Ongoing
MGB	Overbuild works are ongoing, including structural steel works and services rough-in. Please expect intermittent construction noise inside and around the MGB.	Ongoing
MGB (all floors)	There will be services upgrade and relocation works taking place across all floors of the MGB. There may be some intermittent construction noise. Online consultation sessions will be held with staff and faculties most likely to be impacted. Works notifications sent via email will provide further details.	May – Jul 2020

Construction update

Recent construction work includes:

- overbuild mega truss installation - complete
- capping beam construction - complete
- commencement of the temporary loading platform
- bulk excavation - ongoing
- anchoring works – ongoing
- overbuild slab pours – ongoing

The latest in pictures



Please observe direction and safety signs and follow the instructions of Watpac traffic controllers.

If you wish to provide feedback, contact the team at ACUfeedback@watpac.com.au